BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	IMPROVEMENT TO ROADS AND DRAINS AT KAREKALLU AND VINAYAKA NAGARA IN WARD NO 14 BAGALAGUNTE
2	Sanction Estimate Cost Rs.in Lakhs	99.00 Lakhs
3	Tender amount Rs. In Rs (Including T.P)	9696348.40
4	Time Given to complete the tender work in Days From-To	18.01.2020 to 17.03.2020 60 Days
5	Progress achieved during the given tender period Rs.in Lakhs	7757078: 00
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	~~1939270-~~ 1939270- ~~214122~~
7	EOT Required to complete the balance work in Days, From-To	18-03-2020 to 15-4-2020 29 days.
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	1541/-

Note : To substanciate financial progress i.e column No. (5)relavent records viz M.B Bill form etc., to be shown to the EOT approving authority for confirmation.

ASSISTANT ENGINEER
Ward No 14

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

EXECUTIVE ENGINEER
T.Dasarahalli Mahanagara Palike

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057